



SIGN-OFF REQUIRED

This assessment must be digitally signed off by an Authorised User.

General Details

Assessor	Samuel Prieto Ayllon
Assessment Date	04/07/2025
Assigned Reviewer	Samuel Prieto Ayllon
Next Review Date	04/07/2026

Assigned user to Sign Off	Oraib AlKheetanRojas
Signed Off By	This assessment has not yet been signed off
Signed Off On	--
Sign Off Comments	

Operation Assessed	Genie AWP® Super Series Personnel Lift – Operation & Handling
--------------------	--

Associated with specific area

-  Basement 2
-  B2 029 (Robotics Lab)
-  CTP

Description of work area and/or activity assessed

Operation of a manually-propelled Genie AWP-S vertical personnel lift (AWP-25S standard-base, 12 V DC power) to raise one worker for indoor maintenance and research in the Kinesis Lab. Tasks include pushing the unit into position, installing and levelling all four outriggers, ascending to working height (max 7.5 m platform height), performing the job, then lowering, stowing, and re-positioning the machine. A tilt-back frame may be deployed when passing through standard doorways.

Reason for Risk Assessment

To identify and control health-and-safety hazards introduced by using the Genie AWP-S man-lift inside the laboratory.

Overall Current Risk

Moderate Risk



Average Number of Persons Affected

2

 Employees

Current Rating	Hazard Information	Task Status
Moderate Risk 	Fall of Persons from Height An operator could lose balance or climb over guard rails, or the platform could be raised without outriggers properly installed, leading to a fall.	0 0 0
	Measures Currently in place to prevent risk of injury	
	Guard-railed platform with mid-rail and toe-board Outrigger interlock lights and bubble level checked before ascent One-person occupancy limit and mandatory pre-use function tests Operator trained in safe use and emergency lowering procedures	

Potential Rating	Additional Controls Required
Moderate Risk 	No Remedial Actions Entered If there are any reasonably practicable actions which can be taken to reduce the risk associated with this hazard please use the form above to enter them.

Current Rating	Hazard Information	Task Status
Moderate Risk 	Fall of Object from Height Tools or materials may drop from the platform, or the entire unit could tip if moved while elevated, striking people below.	0 0 0
	Measures Currently in place to prevent risk of injury	
	No overhanging loads or material lifting allowed Platform kept clear of loose items; tool lanyards used Movement prohibited while the platform is raised Floor area below kept clear of personnel during operation	

Potential Rating	Additional Controls Required
Moderate Risk 	No Remedial Actions Entered If there are any reasonably practicable actions which can be taken to reduce the risk associated with this hazard please use the form above to enter them.

Current Rating	Hazard Information	Task Status
Low Risk 	Moving Parts Raising and lowering the telescoping mast exposes pinch points; fingers or clothing could be caught between sections or in the chain and pulley system.	0 0 0
	Measures Currently in place to prevent risk of injury	
	Mast fully enclosed; no access during operation Routine inspection of sequencing cables, pulleys, and chains Clear warning decals on pinch-point areas Emergency-stop buttons at platform and ground controls	

Potential Rating	Additional Controls Required
Low Risk 	No Remedial Actions Entered If there are any reasonably practicable actions which can be taken to reduce the risk associated with this hazard please use the form above to enter them.

Current Rating	Hazard Information	Task Status
Moderate Risk 	Electricity Contact with overhead power lines, damaged AC cord, or battery terminals could cause electric shock or electrocution. The machine is not insulated for live-line work.	000
	Measures Currently in place to prevent risk of injury	
	Minimum approach distances to energized conductors enforced Three-wire grounded extension cord only; visual inspection before use Battery charger operated with lid open in a ventilated area Operators trained to avoid using the lift as a welding ground	

Potential Rating	Additional Controls Required
Moderate Risk 	No Remedial Actions Entered If there are any reasonably practicable actions which can be taken to reduce the risk associated with this hazard please use the form above to enter them.

Current Rating	Hazard Information	Task Status
Moderate Risk 	Manual Handling The lift (~ 300–470 kg) and 80 kg battery pack require repositioning, loading, or tilting-back for doorway access, leading to potential back strain or crush injuries if lifted improperly.	000
	Measures Currently in place to prevent risk of injury	
	Sliding T-handle and tilt-back frame used for leverage, not lifting Appropriate number of people assigned based on weight and height Clear manual handling guidance in the operator manual Wheels chocked and casters locked before loading/unloading	

Potential Rating	Additional Controls Required
Moderate Risk 	No Remedial Actions Entered If there are any reasonably practicable actions which can be taken to reduce the risk associated with this hazard please use the form above to enter them.